GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

Department of Tribal Welfare – Budget - Visakhapatnam Circle Parvathipuram Division-NABARD XXV Grant - "Augmentation infrastructure to TWAHS(G) at G.L.Puram (V&M) with an estimated Cost.Rs.105.41 lakhs" at Parvathipuram Manyam District – Request for 2nd E.O.A.T. up to 28.02.2025 without Liquidated Damages (LDs) & Amendment to orders issued in G.O.Rt.No.232 - Orders -Issued.

TRIBAL WELFARE (BUD) DEPARTMENT

G.O.RT.No. 41 **Dated: 25-03-2025**

Read:

Lr.Rc.No.DEEIII/AEEVII/PVP/NABARDXXV/GL.Puram/2ndE.O.A.T, dt:04-02-2025.

*****

ORDER:

In the reference read above, the Engineer-in-Chief, Tribal Welfare Depa

rtment, Visakhapatnam / E.E, TW, Parvathipuram had requested for 2nd E.O.A.T. up to 28.02.2025 without LDs for the work "Augmentation of infrastructure to TWAHS(G) at G.L.Puram (V&M) of Parvathipuram Manyam district with an estimated cost of Rs.105.41 lakhs".

2. The Engineer-in-Chief, Tribal Welfare Department, has further stated that the above work was sanctioned under NABARD-XXV grant vide G.O.Rt.No.60, SW (TW-BUD) Department, dt.24.02.2020 and the work was entrusted to M/s Usha Shankar Constructions, Gedda Tiruwada, at 1.29% less than the ECV, with a completion period of 12 months. But, the work could not be completed within agreement period due to non- availability of skilled workers due to Corona 1st & 2nd waves, non- availability of sand and ill health condition of contractor & accordingly 1st E.O.A.T without positive price escalation beyond agreement period was sanctioned up to 30.04.2023 i.e 661 days from the completion of agreement period vide G.O.Rt.No.232, SW (TW-BUD) Dept., dt:07.07.2023.

3. Now, the EnC, TW has requested to sanction 2nd E.O.A.T. for the subject work up to 28.02.2025 (1331 days beyond agreement period) without LDs and to amend orders issued while sanctioning of 1st E.O.A.T, from "without positive price escalation beyond the agreement period" to "with Positive Price escalation beyond agreement period".

4. Government after careful examination of the matter hereby sanction for post-facto 2nd Extension of Agreement Time (2nd E.O.A.T) up to 28.02.2025 (1331 days beyond agreement period) without LDs for the work ""Augmentation of infrastructure to TWAHS(G) at G.L.Puram (V&M), Parvathipuram Manyam district" with an estimated cost of Rs.105.41 lakhs" and "with positive price escalation beyond the agreement period" instead of "without Positive Price escalation beyond agreement period" as mentioned in the G.O.Rt.No.232, SW (TW-BUD) Dept., dt:07.07.2023.

5. The Director, Tribal Welfare Department, Vijayawada and Engineer-in-Chief, Tribal Welfare Department, Vijayawada shall take further necessary action in the matter accordingly.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

M.M. NAYAK
SECRETARY TO GOVERNMENT (FAC)

To
The Director, of Tribal Welfare, A.P., Vijayawada.

[PTO]

The Engineer-in-Chief, Tribal Welfare, Vijayawada.
The District Collector, Alluri Sitharama Raju District.
The Pay and Accounts Officer, Vijayawada.

Copy to:

O.S.D to Hon'ble Minister for Tribal Welfare.
P.S to Secretary to Government (TW)
Sf/Sc (C.No. 2671010/2025).

//FORWARDED :: BY ORDER//

SECTION OFFICER